



## Katherine Warrington School

### Welcome from the site team

Welcome to the first edition of the Kier Newsletter for the Katherine Warrington School project. These regular publications are aimed at keeping you updated with progress on site. We will highlight recent construction works, as well as what to expect in the upcoming months.

Kier have been appointed by the Department for Education to construct a two storey sports hall and a two storey secondary school. Externally, the project also includes a number of soft sports playing areas, a MUGA sports area, and hard landscaped areas to form car parking and footpaths.

### The programme

Archaeological investigation works are now complete and have been signed off by the County Archaeologist as clear, with no evidence of any archaeological artefacts.

This now releases the site for commencement of construction activities.

Enabling works have already commenced. This will consist of removal of the existing hedgerow to part of Common Lane and commencement of works to form the new access from Common Lane. There will be traffic management in operation during the period of these works.

### Who are we?

Kier Construction operates throughout the UK. This project will be delivered by the Eastern region, and managed out of our Waterbeach Office.

To find out more information about the Eastern region of Kier, please visit our website:

[www.kier.co.uk/eastern](http://www.kier.co.uk/eastern)

### How to contact us

Safe pedestrian access for visitors will be provided to our site office, so please feel free to visit us to discuss any queries.

Our nominated site contact is Andy Gruncell

T: 07583 105704.

Andy can be contacted during normal working hours.

### Write to us

Alternatively, you can write to us at our main office:

Kier Construction  
Building 3000  
Cambridge  
Research Park  
Waterbeach  
Cambridge  
CB25 9PD

T: 01223 205900



The site is now registered with the Considerate Constructors scheme, which is an independently audited assessment of the projects consideration of the local community, its operatives and the environment. Their contact details will shortly be displayed on site.



As part of our commitment, we will do what we can to minimise the impact of the project on the local community.

In the New Year Kier will also be bringing on line a Project Webpage with a dedicated community email address offering an alternative means of contact for local residents and stakeholders.

#### Site Working Hours

Our site working hours are 07.30 – 17.30 Monday to Friday

#### Car Parking.

Kier staff and contractors will park in dedicated contractors parking facilities located within the site compound

#### Deliveries and site traffic.

Our deliveries will be pre-booked and within the site working hours.

#### Works planned for the coming weeks.

Prior to the Christmas holiday works will be restricted to hedgerow removal on Common Lane, commencement of the access road off Common Lane, and earth forming works on site.

On our return in the New Year, we will be continuing with the access road and earth forming works in order to reduce the site levels to the required depth in order to install all site accesses and instigate our full Traffic Management Plan. Foundations will be the next exercise to the sports hall upon completion of earth forming works within this area.

Kier will be closing the site on the 21<sup>st</sup> December and will not be re-opening until Wednesday 2<sup>nd</sup> January leaving only a security presence on site. Once again I would ask that children are reminded construction sites can be very dangerous and that they are discouraged from entering the site.

Finally on behalf of Kier I would like to take this opportunity to wish you all a very Happy Christmas and a Happy New Year.

David Tomlin  
Senior Project Manager

**Thank you for taking the  
time to read this newsletter.**

