

Katherine Warrington School

Welcome to the third communications update from Kier. These regular publications will keep you updated with progress on site and what to expect in the months ahead. We will highlight recent construction works, as well as what to expect in the upcoming months.

About the project

Kier have been appointed by the Department for Education to construct a two storey sports hall and a two storey secondary school. Externally, the project also includes a number of soft sports playing areas, a MUGA and hard landscaped areas to form car parking and footpaths. The project is split into three phases with phase one being completion of the temporary school within the sports hall, phase two being completion of the main school and phase three being converting the temporary school back into a sports hall.

Progress update

The fantastic weather we have been witnessing has continued throughout March and long may it continue. The steel frame to the sports hall is already complete and the concrete floors have been installed. The earthworks have now almost completely been remodelled and the top soil stored on site is now being redistributed. This has meant that no arisings have had to be removed from site during the earthworks remodelling exercise, minimising lorry movements.

Over the coming weeks works to the sports hall will concentrate on the façade with the SFS (steel frame system) being installed to the walls prior to the windows being fitted in readiness for the brickwork contractor to commence.



Contact us

We look forward to being your neighbours and welcome your feedback or questions. Our nominated site contact is Senior Site Manager, Andy Gruncell.

e: KCE.Harpendingcommunity@kier.co.uk

t: 07583 105704

Andy can be contacted during normal working hours.

Write to us

Alternatively, you can write to us at our main office:

Kier Construction
Cambridge Research Park
Waterbeach
Cambridgeshire
CB25 9TN

t: 01223 205 900

Programme of works

April:
Erection of main school steel frame.

May:
Facade to Sports Hall.

June:
Sports hall internal works.

July:
SFS and windows to main school

Our project team



Contracts Manager
Craig Allan



Senior Project Manager
David Tomlin



Senior Site Manager
Andrew Gruncell



Site Manager
Liam Tracy



Engineer
Asish Chauhan



Senior Quantity Surveyor
Steven Sylvester

Considerate Constructors

The site is registered with the Considerate Constructors Scheme, which is an independently audited assessment of a project's consideration for the local community, its operatives and the environment.

As part of our commitment, we do what we can to minimise disruption from the project. If you have any concerns, please do not hesitate to contact us.



Message from the Project Manager

For those of you who may be interested in what is happening on site and wish to know more about the project I would be more than happy to arrange an open evening or two for you to come and discuss the project with the team. If this is of interest to you please can you email the project team direct at KCE.Harpendingcommunity@kier.co.uk or use the contact link on our project webpage and I will arrange accordingly dependent on numbers. The webpage address is:

<http://www.kier-constructioneastern.co.uk/home/katherine-warington/>

As always I would ask that children are reminded that construction sites can be dangerous and that they are discouraged from entering the site.



Working hours

Our general working hours are 07:30 - 18:00 Monday to Friday. Occasionally, we may also work on Saturday mornings from 08:00 - 13:00.

Car Parking

The Kier site team and contractors will park in the dedicated contractors parking facilities located within the site compound.

Deliveries and site traffic

All deliveries are pre-booked and within site working hours and wherever possible are planned to avoid highly congested periods.

We will have a full time Gateman at the site entrance to control and direct deliveries. All deliveries are directed straight into site to avoid disturbance and traffic congestion.

Thank you for taking the time to read this newsletter.

